



City of Miami
BUILDING DEPARTMENT

Inspection History

Permit Number: BD12-005764-001

Job Address: 601 BRICKELL KEY DR

Division - Inspection Type	Is Finalized	Date	Status	Result	Inspector	Inspection Remark
BUILDING - DRYWALL	YES	Nov/30/2012	Completed	OK	Name: Mark Beilman Mobile Ph: 7862517165 Office Ph: 3054161157	
BUILDING - FRAMING/FIRE PENETRATION	YES	Nov/21/2012	Completed	OK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	ceiling grids ok
		Nov/14/2012	Completed	POK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	9th fl, hard ceilings ok, pending 8th fl,.....
		Oct/29/2012	Completed	POK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	for drywall at 8th floor walls ok...
		Oct/22/2012	Completed	POK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	8th fl, walls ok/fp affidavit on file
		Oct/15/2012	Completed	NOK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	no elect & plumb rough yet....
		Oct/10/2012	Completed	POK	Name: Cedric Mar Mobile Ph: 7862517179 Office Ph: 3054162584	FRMG WK COMPLT'D. "NOC" ON FILE. PARTIAL APPROVAL: "FPA" PNDG.
		Oct/02/2012	Completed	POK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	courtesy onpection/noc on file...
BUILDING - FIELD CHECK BUILDING	YES	Oct/17/2012	Completed	OK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	for drywall screws 9th floor ok
BUILDING - FINAL BUILDING	YES	Jan/16/2013	Completed	OK	Name: Gilberto Izquierdo Mobile Ph: 7862325415 Office Ph: 3054161138	
ELECTRICAL - UNDERGROUND	YES	Oct/09/2012	Completed	OK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	9th floor wall rough
ELECTRICAL - ROUGH/FIRE PENETRATION	YES	Jan/14/2013	Completed	OK	Name: Oscar Valido - R Mobile Ph: 7862517109 Office Ph: 3054161124	
		Nov/29/2012	Completed	POK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	
		Nov/20/2012	Completed	POK	Name: Jose Sanchez Mobile Ph: 7862517123	POK ROUGH ACC CEILING 9TH FL. ASE TELECOM CONT



City of Miami
BUILDING DEPARTMENT

Inspection History

Division - Inspection Type	Is Finalized	Date	Status	Result	Inspector	Inspection Remark
					Office Ph: 3054161121	NEEDS TO OBTAIN A LOW VOLT PERMIT FOR TEL/DATA LOW VOLT ELE WORK.
		Nov/13/2012	Completed	POK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	hard ceilings
		Oct/18/2012	Completed	POK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	wiring done
		Oct/12/2012	Completed	POK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	walls empty conduit only. need another inspection to check wiring.
		Oct/10/2012	Completed	POK	Name: Richard Way Mobile Ph: 7865124860 Office Ph:	SPOKE TO EC LARRY 786.367.2943 OK TO HAVE CONDUIT ROUGH ONLY POK PENDING WIRE PULL ELE SEC CHIEF R.WAY
		Dec/03/2012	Canceled		Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	cancelled by contractor...
ELECTRICAL - FINAL ELECTRICAL	YES	Dec/20/2012	Completed	OK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	unnecessary. no electrical in plumbing permit.
		Dec/18/2012	Completed	POK	Name: Eduardo Canales Mobile Ph: 7862517125 Office Ph: 3054161185	cancelled by EC
		Dec/17/2012	Completed	POK	Name: Oscar Valido - R Mobile Ph: 7862517109 Office Ph: 3054161124	
FIRE - FINAL FIRE	YES	Dec/18/2012	Completed	OK	Name: Mayes Victor Mobile Ph: Office Ph: 3054161693	will do ot sat
MECHANICAL AIR - PRESSURE TEST	YES	Nov/09/2012	Completed	OK	Name: Fred Acosta Mobile Ph: 7862517137 Office Ph: 3054161151	9fl pok pending drops
MECHANICAL AIR - DUCT ROUGH	YES	Dec/14/2012	Completed	OK	Name: Fred Acosta Mobile Ph: 7862517137 Office Ph: 3054161151	
		Dec/05/2012	Completed	POK	Name: Fred Acosta Mobile Ph: 7862517137 Office Ph: 3054161151	rough duct complete
		Nov/30/2012	Completed	POK	Name: Juan Calderin Mobile Ph: 7865662005 Office Ph: 3054161156	9th flr duct rough ok
		Nov/28/2012	Completed	POK	Name: Fred Acosta Mobile Ph: 7862517137	meant final for 9fl pending test & balance & pending 8fl



City of Miami
BUILDING DEPARTMENT

Inspection History

Division - Inspection Type	Is Finalized	Date	Status	Result	Inspector	Inspection Remark
					Office Ph: 3054161151	rough
MECHANICAL AIR - INSULATION	YES	Dec/14/2012	Completed	OK	Name: Fred Acosta Mobile Ph: 7862517137 Office Ph: 3054161151	
		Dec/05/2012	Completed	POK	Name: Fred Acosta Mobile Ph: 7862517137 Office Ph: 3054161151	rough duct complete
PLUMBING - UNDERGROUND	YES	Oct/11/2012	Completed	OK	Name: Roy Russell Mobile Ph: 7862517139 Office Ph: 3054161943	INSPECTION NOT REQUIRED
PLUMBING - ROUGH	YES	Oct/19/2012	Completed	OK	Name: Roy Russell Mobile Ph: 7862517139 Office Ph: 3054161943	ROUGH-EIGHT FLOOR APPROVED
		Oct/09/2012	Completed	POK	Name: Roy Russell Mobile Ph: 7862517139 Office Ph: 3054161943	PARTIAL 9TH FLOOR PENDING SANITARY CONNECTION AT 8 TH.FLOOR. RECALL FOR CONNECTION OF SANITARY..
PLUMBING - FINAL PLUMBING	YES	Dec/17/2012	Completed	OK	Name: Roy Russell Mobile Ph: 7862517139 Office Ph: 3054161943	FINAL-APPROVED
PUBLIC WORKS - LINE AND GRADE SETBACK	YES	Oct/02/2012	Completed	OK	Name: Valentina Beylin Mobile Ph: Office Ph:	Unnecessary
PUBLIC WORKS - FINAL PUBLIC WORKS	YES	Nov/14/2012	Completed	OK	Name: Valentina Beylin Mobile Ph: Office Ph:	Unnecessary
ZONING/CE - FINAL ZONING	YES	Dec/18/2012	Completed	OK	Name: Orlando Valle Mobile Ph: 3053294770 Office Ph: 3053294770	ok